

JN CONTRACTING



TO: DSGW Architects
3479 Lake Elmo Avenue North
Lake Elmo, MN

RFI #007

ISSUED BY: JN Contracting - Alec Dockter PROJECT: White Shield Housing
DRAWING/SPEC. LOCATION: Multiple JOB#: B24-002
PAGE: Multiple DATE: 8/9/2024

QUESTIONS

1. Please provide material specification for stair treads and risers. Currently, the specification calls for Johnsonite Stair Nosing, but nothing for the treads and risers.

2. Per addendum #1, rooms 206 and 306 call to have 'sealed concrete'. Those floors will have 3/4" of gypcrete which cannot be left as a finished surface. Please provide material specifications for those rooms or if they should be LVT like the common areas.

3. Drawings show K-style gutters and the specifications call for rectangular. Please confirm if K-style gutters with corrugated 3x4 downspouts will be allowed as this is the more cost effective option.

4. _____
5. _____

PROPOSED SOLUTIONS

1. **TREADS/RISERS ADDED TO SPEC IN UPCOMING ADDENDUM.**

2. **SEALED CONCRETE IS ACCEPTABLE.**

3. **K-STYLE GUTTERS AND COMPATIBLE DOWNSPOUTS ARE ACCEPTABLE. SPEC TO BE ADJUSTED IN UPCOMING ADDENDUM**

4. _____
5. _____

DISTRIBUTION

COST IMPACT: YES x NO UNDETERMINED

If any portions of the RFI is not acceptable or has a cost/schedule impact, please provide written notification of such non-acceptance or impact within seven (7) days of the date of issue hereof. In the absence of such notice of non-acceptance or impact, your unqualified acceptance of this information contained here-in will be deemed conclusive seven (7) days after date of issue.